

Engineering ongoing work status												
Sl No	Dist	Name of work	Approved ROP	type	Agency	Due date of start	Due date of completion	PDC	AS Amount	Contract value	Status as on 09.03.2016	% of completion
1	TVM	Vertical extension& supply and erection of lift for IP block at TH Santhivila	2014-15	SDH	BSNL	04-11-2015	30-04-2016	30-04-2016	1,39,50,000	89,48,492	Work of lift well started.Plastering in progress.	60
2	TVM	New MCH block at W&C Thycaud	2014-15	MCH	BSNL	03-01-2016	02-01-2017	02-01-2017	10,00,00,000	7,25,08,195	Plinth beam in progress	20
3	PTA	Construction of Sannidhanam hospital	2015-16	PHC	BSNL				5,50,00,000		Tendering stage	5
4	ALP	Construction of 50 bedded MCH block at THQH Chengannur, Alappuzha	2013-14	MCH	HSCC	14-07-2014	14-01-2017	14-01-2017	10,00,00,000	8,47,84,913	Column footing concreting at lower floor level completed. Earthwork excavation and blasting of rock in progress.	30
5	EKM	Construction of OPblock, IP block & kitchen at DH Aluva	2013-14	DH	KITCO	15-06-2015	14-12-2016	14-12-2016	5,00,00,000	4,57,99,851	RCC Work completed.Solid block work in progress.	70
6	EKM	GH Ernakulam- Superspecialiy block	2013-14	DH	HLL				5,00,00,000		Tendering Stage.	5
7	TCR	New MCH block at THQH Kodungallor	2014-15	MCH	HLL	26-12-2015	27-12-2016	31-07-2016	10,96,00,000	9,00,11,905	Piling work completed	20
8	PKD	Construction of new block at W & C hospital Palakkad- Phase II	2014-15	DH	KESNIK	24-11-2015	24-11-2016	24-11-2016	1,97,00,000	1,67,44,400	Super-structure work in progress	20
9	PKD	W&C Block at THQH Alathur	2014-15	SDH	HLL	04-08-2015	03-06-2016	03-06-2016	2,98,00,000	2,43,96,961	Footing concreting in progress	10
10	PKD	Renovation of labour room in W & C Palakkad	2015-16	SDH	KSCADC						Tendering Stage.	5
11	PKD	Constuction of NRC in PHC Sholayur	2015-16	PHC	KESNIK						Tendering Stage.	5
12	MLP	W&C Block at DH Tirur	2014-15	DH	BSNL	21-11-2015	30-11-2016	30-11-2016	5,00,00,000	4,42,25,921	First floor slab concreting.	30
13	MLP	New MCH block at THQH Nilambur	2014-15	MCH	BSNL			31-07-2016	10,50,00,000	8,63,28,320	Work awarded.Demolition of existing structure in progress.	5
14	WYD	Construction of Blood Bank, X-Ray Room and Mortuary Block at Taluk Hospital, Sulthan Bathery	2013-14	SDH	HLL	04-12-2015	03-12-2016	03-12-2016	2,50,00,000	2,27,65,525	Foundation work in progress.	15
15	WYD	Staff quarters at DH Mananthavady	2014-15	DH	HLL	04-08-2015	03-08-2016	03-08-2016	2,00,00,000	1,71,92,191	Foundation work in progress.Work interrupted due to process of KWA pipeline.	10
16		Implementation of NBSU/ SNCU in 4 (IMCH Kozhikode- SNCU, W&C Mangattuparamba- SNCU, GH Muvattupuzha- NBSU, THQH Chittur-NBSU) hospitals	2015-16	DH	HLL						Tendering stage	5