

## Engineering ongoing work status

S/No	Dist	Name of work	Approved ROP	type	Agency	Due date of start	Due date of completion	PDC	AS Amount	Contract		% of completion
										Contract value	Status as on 24.10.2016	
1	1.TVM	Vertical extension& supply and erection of lift for IP block at TH Santhivila	2014-15	SDH	BSNL	04-11-2015	30-04-2016	30-11-2016	1,39,50,000	89,48,492	Work almost completed.Electrical fixtures firrings are in progress	98
2	1.TVM	New MCH block at W&C Thycaud	2014-15	MCH	BSNL	03-01-2016	02-01-2017	02-01-2017	10,00,00,000	7,25,08,195	Partition work in progress.,Earthwork for Ramp in progress	60
3	2.KLM	New Building for Community Health Centre at CHC Thekkumbhagam	2016-17	CHC	KESNIK				1,40,00,000		DPR Preparation	
4	2.KLM	New Building for CHC Nedumonkavu	2016-17	CHC	BSNL				1,40,00,000		DPR Preparation	
5	3.PTA	Construction of Sannidhanam hospital	2015-16	PHC	BSNL				5,50,00,000		Tendering stage	5
6	4.ALP	Construction of 50 bedded MCH block at THQH Chengannur, Alappuzha	2013-14	MCH	HSCC	14-07-2014	14-01-2017	14-01-2017	10,00,00,000	8,47,84,913	The works such as R.R -Retaining wall work,Solid block plastering,Second class teak wood sizing for doors, Electrical chasing work are on progress	70
7	4.ALP	Vertical extension of newly constructed OP Block at THQH Thuravoor	2016-17	THQH	KSCADC				2,85,00,000		Tendering satge	
8	5.KTM	Construction of new building for PHC Manarkad	2016-17	PHC	BSNL				1,50,00,000		DPR Preparation	
9	5.KTM	Construction of 24x7 PHC at Mudankunnu at CHC Puthupally	2016-17	PHC	BSNL				2,00,00,000		DPR Preparation	
10	6.IDK	Construction of PHC Building at PHC Edamalakudy	2016-17	PHC					80,00,000		Work allotment stage	
11	7.EKM	Construction of OPblock, IP block & kitchen at DH Aluva	2013-14	DH	KITCO	15-06-2015	14-12-2016	14-12-2016	5,00,00,000	4,57,99,851	Plastering 90 % completed.External plumbing works,flooring works>window grill waorks are on progress.	83
12	7.EKM	GH Ernakulam- Superspecialiy block	2013-14	DH	HLL				5,00,00,000		Tendering Stage.	5
13	8.TCR	New MCH block at THQH Kodungallor	2014-15	MCH	HLL	26-12-2015	27-12-2016	25-12-2016	10,96,00,000	9,00,11,905	Main slab balance - ( 20% ) second portion cast on 07/10/2016. Plinth beam reinforcement work in progress . IInd floor- Column concrete and shuttering work in progress.	43
14	8.TCR	Construcion of vertical extension for Labour room &Operation Theatre at TH Chelakkara	2016-17	THQH	BSNL				3,50,00,000		DPR Preparation	
15	9.PKD	Construction of new block at W & C hospital Palakkad- Phase II	2014-15	DH	KESNIK	24-11-2015	24-11-2016	24-11-2016	1,97,00,000	1,67,44,400	Structure completed and electrical work progressing.	67
16	9.PKD	W&C Block at THQH Alathur	2014-15	SDH	HLL	04-08-2015	03-06-2016	05-02-2017	2,98,00,000	2,43,96,961	Masonry works in the Ground floor and First Floor is progressing	55

17	9.PKD	Renovation of labour room in W & C Palakkad	2015-16	SDH	KSCADC							Tendering Stage.	5
18	9.PKD	Constuction of NRC in PHC Sholayur	2015-16	PHC	KESNIK							The work changed to strengthen NRC at Agaly	5
19	9.PKD	Construciton of combined OP and diagnostic Block at PHC Pirayiri	2016-17	PHC	KESNIK							DPR Preparation	
20	10.MLP	W&C Block at DH Tirur	2014-15	DH	BSNL	21-11-2015	30-11-2016	30-11-2016	5,00,00,000	4,42,25,921		Structure works completed.aluminium fabrication works and electrical works progressing	93
21	10.MLP	New MCH block at THQH Nilambur	2014-15	MCH	BSNL		05.10.2016	05.10.2017	10,50,00,000	8,63,28,320		Foundation stone laid on 14.10.2016.Construction of septic tank for connecting drain and sewage from entire existing buildings progressing.	5
22	10.MLP	Construciton of new building for OP and PP UNIT at PHC Athanikkal	2016-17	PHC	KSCADC				80,00,000			DPR Preparation	
23	10.MLP	Vertical extension of W&C Block at DH Perinthalamanna	2016-17	DH	BSNL				6,00,00,000			DPR Preparation	
24	11.KKD	Construciton of new MCH Block	2016-17	MCH	HSCC				10,00,00,000			DPR Preparation	
25	11.KKD	Construciton of vaccine store building at Malapparambu	2016-17	Others	KSCADC				30,00,000			DPR Preparation	
26	12.WYD	Construction of Blood Bank, X-Ray Room and Mortuary Block at Taluk Hospital, Sulthan Bathery	2013-14	SDH	HLL	04-12-2015	03-12-2016	03-12-2016	2,50,00,000	2,27,65,525		Plastering works progressing Mortury and Blood bank and X-ray Building	82
27	12.WYD	Staff quarters at DH Mananthavady	2014-15	DH	HLL	04-08-2015	03-08-2016	03-08-2016	2,00,00,000	1,71,92,191		Woks now stand still because land ownership issue between police department andHealth department	15
28	12.WYD	Construciton of new PHC building at Moopainad	2016-17	PHC	KSCADC				1,50,00,000			DPR Preparation	
29	14.KZD	Construciton of second and third floor for existing building for Labour block at Kanhangad	2016-17	DH	BSNL				2,35,00,000			DPR Preparation	
30		Implementation of NBSU/ SNCU in 4 (IMCH Kozhikode- SNCU, W&C Mangattuparamba- SNCU, GH Muvattupuzha- NBSU, THQH Chittur- NBSU) hospitals	2015-16	DH	HLL				61,14,000			Tendering stage	5