

Engineering ongoing work status

| SI No | Dist | Name of work | Approved ROP | type | Agency | Due date of start | Due date of completion | PDC | AS Amount | Contract value | Physical Status as on 31.03.2017 | % of completion |
|-------|--------|--|--------------|--------|--------|----------------------------------|------------------------|------------|--------------|----------------|--|-----------------|
| 1 | 1.TVM | New MCH block at W&C Thycaud | 2014-15 | MCH | BSNL | 03-01-2016 | 02-01-2017 | 02-05-2017 | 10,00,00,000 | 7,25,08,195 | Ramp work in progress, Electrical work in progress | 85 |
| 2 | 2.KLM | New Building for Community Health Centre at CHC Thekkumbhagam | 2016-17 | CHC | KESNIK | Work will commence on 29-04-2017 | | | 1,40,00,000 | 1,10,20,947 | Soil investigation completed | 5 |
| 3 | 2.KLM | New Building for CHC Nedumonkavu | 2016-17 | CHC | BSNL | Work will start soon | | | 1,40,00,000 | | Tender processing | |
| 4 | 3.PTA | Construction of Sannidhanam hospital | 2015-16 | PHC | BSNL | 10-04-2017 | 14-11-2017 | 01-11-2017 | 5,50,00,000 | 4,87,80,925 | Excavation/PCC for mazene floor columns | 10 |
| 5 | 4.ALP | Vertical extension of newly constructed OP Block at THQH Thuruvoor | 2016-17 | THQH | KSCADC | 19-04-2017 | 19-04-2018 | 19-04-2018 | 2,85,00,000 | 1,11,89,529 | Earth work excavation | 5 |
| 6 | 5.KTM | Construction of new building for PHC Manarkad | 2016-17 | PHC | BSNL | Work will start soon | | | 1,50,00,000 | | Tender processing | |
| 7 | 5.KTM | Construction of 24x7 PHC at Mudankunnu at CHC Puthupally | 2016-17 | PHC | BSNL | Work will start soon | | | 2,00,00,000 | | Tender processing | |
| 8 | 6.IDK | Construction of PHC Building at PHC Edamalakudy | 2016-17 | PHC | HLL | 25-04-2017 | 25-12-2017 | 25-12-2017 | 99,88,195 | 99,88,195 | Earth work excavation | 5 |
| 9 | 8.TCR | New MCH block at THQH Kodungallor | 2014-15 | MCH | HLL | 26-12-2015 | 27-12-2016 | 25-12-2016 | 10,96,00,000 | 9,00,11,905 | Brick work, Plastering inside and outside, electrical and plumbing work in progress | 91 |
| 10 | 8.TCR | Construciton of vertical extension for Labour room & Operation Theatre at TH Chelakkara | 2016-17 | THQH | BSNL | Work will start soon | | | 3,50,00,000 | | DPR under verification | |
| 11 | 9.PKD | Renovation of labour room in W & C Palakkad | 2015-16 | SDH | KSCADC | Work will start soon | | | 75,00,000 | | Tender processing | |
| 12 | 9.PKD | Constuction of NRC in PHC Sholayur | 2015-16 | PHC | KESNIK | Work will start soon | | | 42,00,000 | | DPR under verification | |
| 13 | 9.PKD | Construciton of combined OP and diagnostic Block at PHC Pirayiri | 2016-17 | PHC | KESNIK | Work will start soon | | | 1,60,00,000 | | Tender processing | |
| 14 | 10.MLP | New MCH block at THQH Nilambur | 2014-15 | MCH | BSNL | 06.10.2016 | 05.10.2017 | 05.10.2017 | 10,50,00,000 | 8,63,28,320 | Foundation works progressing,Earth work excavation ,PCC works and reinforcement works progressing. | 10 |
| 15 | 10.MLP | Construciton of new building for OP and PP UNIT at PHC Athanikkal | 2016-17 | PHC | KSCADC | Work will start soon | | | 80,00,000 | | Tender processing | |
| 16 | 10.MLP | Vertical extension of W&C Block at DH Perinthalamanna | 2016-17 | DH | BSNL | Work will start soon | | | 6,00,00,000 | | Total station re-survey conducted. DPR under verification | |
| 17 | 11.KKD | Construciton of new MCH Block at W&C Kozhikode | 2016-17 | MCH | HSCC | Work will start soon | | | 10,00,00,000 | | Tender processing | |
| 18 | 11.KKD | Construciton of vaccine store building at Malapparambu | 2016-17 | Others | KSCADC | Work will start soon | | | 30,00,000 | | Tender processing | |
| 19 | 12.WYD | Staff quarters at DH Mananthavady | 2014-15 | DH | HLL | 04-08-2015 | 03-08-2016 | | 2,00,00,000 | 1,71,92,191 | Woks now stand still because land ownership issue between police department and Health department | 15 |
| 20 | 12.WYD | Construciton of new PHC building at Moopainad | 2016-17 | PHC | KSCADC | Work will start soon | | | 1,50,00,000 | | Tender processing | |
| 21 | 14.KZD | Construciton of second and third floor for existing building for Labour block at Kanhangad | 2016-17 | DH | BSNL | Work will start soon | | | 2,35,00,000 | | DPR under verification | |