

NHM KERALA

PROGRESS OF INFRASTRUCTURE WORKS (FROM 2007-08 TO 2016-17) as on 31/03/2017						
Facility	New construction			Addition/ Renovation/Upgradation		
	Sanctioned	Completed	% Completion	Sanctioned	Completed	% Completion
DH	17	17	100.00%	34	29	85.29%
SDH	19	19	100.00%	46	44	95.65%
CHC	117	115	98.29%	9	9	100.00%
PHC	29	22	75.86%	2	1	50.00%
Other than SHC	100	89	89.00%	1	1	100.00%
SHC	-	-	-	-	-	-
200 Bedded Hospitals	-	-	-	-	-	-
100 Bedded MCH Wing	1	1	100.00%	-	-	-
75 Bedded MCH Wing	-	-	-	-	-	-
50 Bedded MCH Wing	8	4	50.00%	-	-	-
Independent Drug Ware Houses	-	-	-	-	-	-
Training Institutes/State Health Resource centre/Swasthya Bhawn	11	11	100.00%	9	9	100.00%
Staff Quarters	5	3	60.00%	-	-	-
SNCU	14	14	100.00%	-	-	-
NBSU	48	46	95.83%	-	-	-
Others	6	6	100.00%	5	4	80.00%
Total	375	347	92.53%	106	97	91.51%
Total after deduction of dropped out works	361	347	96.12%	104	97	93.27%