

**NHM KERALA**

<b>PROGRESS OF INFRASTRUCTURE WORKS (FROM 2007-08 TO 2015-16)</b>						
<b>Facility</b>	<b>New construction</b>			<b>Addition/ Renovation/Upgradation</b>		
	<b>Sanctioned</b>	<b>Completed</b>	<b>% Completion</b>	<b>Sanctioned</b>	<b>Completed</b>	<b>% Completion</b>
DH	17	16	94.12%	32	27	84.38%
SDH	19	18	94.74%	44	42	95.45%
CHC	115	115	100.00%	9	9	100.00%
PHC	23	22	95.65%	2	1	50.00%
Other than SHC	-	-	-	1	1	100.00%
SHC	-	-	-	-	-	-
200 Bedded Hospitals	-	-	-	-	-	-
100 Bedded MCH Wing	1	1	100.00%	-	-	-
75 Bedded MCH Wing	-	-	-	-	-	-
50 Bedded MCH Wing	7	3	42.86%	-	-	-
Independent Drug Ware Houses	-	-	-	-	-	-
Training Institutes/State Health Resource centre/Swasthya Bhawn	11	11	100.00%	9	9	100.00%
Staff Quarters	5	3	60.00%	-	-	-
SNCU	14	12	85.71%	-	-	-
NBSU	48	44	91.67%	-	-	-
Others	6	6	100.00%	4	4	100.00%
<b>Total</b>	<b>266</b>	<b>251</b>	<b>94.36%</b>	<b>101</b>	<b>93</b>	<b>92.08%</b>
<b>Total after deduction of dropped out works</b>	<b>263</b>	<b>251</b>	<b>95.44%</b>	<b>100</b>	<b>93</b>	<b>93.00%</b>