

Engineering 2014-15										
Sl No	District	Name of work	Agency	Work Start Date	AS Amount	Contract				Expected date of Completion
						Work amount/ Estimate amount	Consultancy charges	Service tax	Total	
1	Head Quarters	Interior works for the interior furnishing works of conference hall at NRHM head quarters	NIRMITHI	Will start soon	3,150,000	2,891,984	202,439	25,021	3,119,444	8/30/2014
2	Trivandrum	New MCH block at SAT	HSCC	Will start soon	218,042,361	202,143,379	14,150,037	1,748,945	218,042,361	3/15/2016
3	Trivandrum	Construction of MCH and surgical block at Neyyattinkara	BSNL	Will start soon	120,000,000	86,193,555	6,033,549	745,747	92,972,851	3/15/2016
4	Trivandrum	New canteen at W&C Thycad	NIRMITHI	5/20/2014	8,000,000	7,416,665	519,167	64,169	8,000,001	3/15/2015
5	Trivandrum	Construction of three storeyed building for MCH block at CHC Fort	HLL	Will start soon	50,000,000	39,898,502	2,792,895	345,202	43,036,599	3/15/2016
6	Trivandrum	Sewage Treatment Plant for W & C Thycadu in Trivandrum (revised)	KITCO	Will start soon	4,528,829	4,198,601	293,902	36,326	4,528,829	3/15/2015
7	Kollam	Construction of OP & IP block at THQH Nedumgolam	HLL	Will start soon	30,000,000	27,690,691	1,938,348	239,580	29,868,619	6/30/2015
8	Kollam	Construction of IP block at THQH Kadakkal	HLL	Will start soon	20,000,000	20,455,494	1,431,885	176,981	22,064,360	6/30/2015
9	Kollam	Construction of Surgical OP ward above the Trauma Care Unit/OT block at THQH Kottarakara in Kollam District	HLL	Will start soon	25,000,000	20,100,495	1,407,035	173,910	21,681,440	6/30/2015

Sl No	District	Name of work	Agency	Work Start Date	AS Amount	Contract				Expected date of Completion
						Work amount/ Estimate amount	Consultancy charges	Service tax	Total	
10	Kollam	Construction of first floor over the existing ward of Taluk Hospital Karunagapally in Kollam District(Revised AS)	HLL	12/17/2012	67,500,000	61,192,978	4,283,508	529,442	66,005,928	3/15/2015
11	Kollam	Construction of new building for accommodating Gynaec ward, Labour room at Govt. Victoria Hospital, Kollam	HLL	3/18/2013	70,000,000	53,157,370	3,721,016	459,918	57,338,304	6/15/2014
12	Pathanamthitta	Construction of Government Hospital Complex at Pampa-Phase II	BSNL	4/14/2014	150,000,000	45,005,866	3,150,411	389,391	48,545,668	11/1/2014
13	Pathanamthitta	Construction of Training Institute at Thumpamon, Pathanamthitta	HPL	2/18/2013	4,004,512	3,903,370	273,236	33,772	4,210,378	
14	Pathanamthitta	Construction of OP block at PHC Chittar	BSNL	10/31/2013	4,042,000	4,047,545	283,328	35,019	4,365,892	7/31/2014
15	Pathanamthitta	Construction of OP and casualty block at CHC Thumpamon	BSNL	10/4/2013	4,491,000	4,128,125	288,969	35,717	4,452,811	9/30/2014
16	Pathanamthitta	Construction of OP block at PHC Pandalam	BSNL	10/4/2013	5,447,000	4,786,115	335,028	41,409	5,162,552	9/30/2014
17	Pathanamthitta	Construction of Trauma Care unit at THQH Konni	BSNL	5/29/2014	9,000,000	8,460,886	592,262	73,204	9,126,352	11/30/2014
18	Alappuzha	Construction of 50 bedded MCH block at THQH Chengannur, Alappuzha	HSCC	5/19/2014	100,000,000	84,784,913	5,934,944	733,559	91,453,416	12/31/2015

Sl No	District	Name of work	Agency	Work Start Date	AS Amount	Contract				Expected date of Completion
						Work amount/ Estimate amount	Consultancy charges	Service tax	Total	
19	Alappuzha	Construction of OP cum diagnostic block at THQH Harippad	BSNL	Will start soon	31,528,676	25,659,289	1,796,150	222,004	27,677,443	12/31/2015
20	Alappuzha	Construction of new IP block at CHC Thrikkunnappuzha	BSNL	Will start soon	10,148,497	10,164,100	711,487	87,940	10,963,527	6/30/2015
21	Alappuzha	Construction of OP cum diagnostic block at CHC Champakulam	BSNL	Will start soon	13,500,000	11,810,448	826,731	102,184	12,739,363	6/30/2015
22	Alappuzha	Sewage Treatment Plant for THQH Cherthala	KITCO	1/27/2014	10,283,800	10,524,712	736,730	91,060	11,352,502	3/31/2015
23	Alappuzha	Construction of additional operation theater at W & C hospital, Alappuzha	HPL	1/5/2013	4,200,000	3,874,195	271,194	33,520	4,178,909	
24	Alappuzha	Renovation of Gynaec ward at GH for Training Institute at Alappuzha	HPL	1/2/2013	4,500,000	4,180,834	292,658	36,173	4,509,665	
25	Kottayam	Construction of new OT block at CHC Vaikom (Revised AS)	HLL	5/16/2013	18,043,851	14,321,488	1,002,504	123,909	15,447,901	12/31/2014
26	Kottayam	Construction of vertical extension at CHC Erumeli	BSNL	11/10/2013	7,165,000	6,284,630	439,924	54,375	6,778,929	12/31/2014
27	Idukki	Construction of Staff quarters at THQH Nedumkandam in Idukki District	Block Panchayath	Will start soon	7,700,000	7,550,000	150,000	0	7,700,000	
28	Idukki	Construction of staff quarters at Vathikudy, Idukki	HPL	4/23/2013	6,750,000	6,750,338	472,524	58,404	7,281,266	
29	Ernakulam	Construction of OP block, IP block & kitchen at DH Aluva	KITCO	Will start soon	50,000,000	45,799,851	3,205,990	396,260	49,402,101	3/15/2016

Sl No	District	Name of work	Agency	Work Start Date	AS Amount	Contract				Expected date of Completion
						Work amount/ Estimate amount	Consultancy charges	Service tax	Total	
30	Ernakulam	Construction of new OP block at THQH North Paravoor	KITCO	Will start soon	20,876,114	19,353,892	1,354,772	167,450	20,876,114	9/30/2015
31	Thrissur	MCH block at THQH Irrinjalakuda	HSCC	5/26/2014	100,000,000	99,203,796	6,944,266	858,311	107,006,373	8/30/2014
32	Thrissur	Renovation works at THQH Wadakkanchery in Thrissur District	HLL	11/21/2013	6,000,000	6,020,044	421,403	52,085	6,493,532	9/20/2014
33	Palakkad	Renovation works at THQH Mannarkkad	NIRMITHI	Will start soon	4,495,000	4,217,680	277,320	0	4,495,000	3/15/2015
34	Palakkad	Construction and Renovation of subcentres under Attapady Package	NIRMITHI	12/29/2013	25,667,618	23,711,292	1,610,444	199,051	25,520,787	3/15/2015
35	Palakkad	Construction of new block at W & C hospital Palakkad-Phase I	NIRMITHI	Will start soon	5,650,000	5,301,670	348,330	0	5,650,000	3/15/2015
36	Palakkad	Construction of training institute at Kanjikode, Palakkad	BSNL	10/2/2013	4,857,900	4,594,051	321,584	39,748	4,955,383	8/15/2014
37	Malappuram	Construction of maternity block at CHC Edappal	HLL	5/12/2014	13,500,000	11,166,999	781,690	96,617	12,045,306	5/11/2015
38	Malappuram	Construction of Women & Child Block for THQH Thirurangadi	HLL	2/4/2012	40,000,000	32,219,905	2,255,393	278,767	34,754,065	Completed
39	Malappuram	Extension of OP and construction of waiting area at THQH Thirurangadi	HLL	4/25/2014	2,500,000	2,203,865	154,271	19,068	2,377,204	9/30/2014

Sl No	District	Name of work	Agency	Work Start Date	AS Amount	Contract				Expected date of Completion
						Work amount/ Estimate amount	Consultancy charges	Service tax	Total	
40	Kozhikode	Construction of new block at GH Kozhikode	HLL	Will start soon	17,800,000					3/15/2016
41	Wayanad	Additional works at DH Mananhavadi	HLL	Will start soon	29,500,000	25,720,998	1,800,470	222,538	27,744,006	6/30/2015
42	Wayanad	Vertical Extension and additional works at GH Kalpetta	HLL	4/11/2014	40,000,000	34,656,655	2,425,966	299,849	37,382,470	6/30/2015
43	Wayanad	Creation of additional space in the new hospital complex, mortuary at THQH Sulthanbathery	HLL	Will start soon	25,000,000					12/31/2015
44	Wayanad	Providing Air Conditioning-Laminar flow for Operation Theatre and Split A/C for ICU & Medical Gas Pipe line for Operation Theatre, Ward & ICU at THQH Sulthan Bathery in Wayanad District	HPL		7,500,000	6,197,731	433,841	53,623	6,685,195	Completed
45	Kannur	Construction of first & second floor in DH Kannur	HPL	10/25/2012	31,147,868	27,210,990	1,904,769	235,429	29,351,188	7/31/2014
46	Kannur	Balance work of Ground , Ist, 2nd and 3rd floors in W&C hospital, Mangatuparamba, Kannur	HPL	10/25/2012	24,278,000	17,530,277	1,227,119	151,672	18,909,068	3/31/2015